

DRILLING LOG		DIVISION SLW		INSTALLATION Galveston District		SHEET 1 OF 1 SHEETS	
1. PROJECT Neches River Salt Water Barrier				10. SIZE AND TYPE OF BIT			
2. LOCATION (Coordinates or Station) Beaumont Texas				11. DATUM FOR ELEVATION SHOWN (TBM or MSL)			
3. DRILLING AGENCY D.J.-LTC				12. MANUFACTURER'S DESIGNATION OF DRILL Hand Sub			
4. HOLE NO. (As shown on drawing title and file number)		82		13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED 5-5ars	
5. NAME OF DRILLER BLANK				14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE ☒ VERTICAL ☐ INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER			
7. THICKNESS OF OVERBURDEN				16. DATE HOLE STARTED 16 Mar 82 COMPLETED 16 Mar 82			
8. DEPTH DRILLED INTO ROCK				17. ELEVATION TOP OF HOLE			
9. TOTAL DEPTH OF HOLE 250				18. TOTAL CORE RECOVERY FOR BORING %			
19. SIGNATURE OF INSPECTOR But Blank							
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
	1.5		0.0 to 1.5 water depth				
			1.5 to 6.0 GR. sticky cl (CH)		1-5		
	6.0		6.0 to 11.0 Tan GR. ss. cl (CH) Med		2-5		
	11.0		11.0 to 16.0 GR. ss. cl (CH)		3-5		
	16.0		16.0 to 25.0 GR. sand (SP)		4-5		
	25.0		Bottom 25.0		5-5		