

DRILLING LOG		DIVISION Southwestern		INSTALLATION Galv Dist, Eng Div		SHEET OF SHEETS	
1. PROJECT Small Boat Harbor				10. SIZE AND TYPE OF BIT			
2. LOCATION (Coordinates or Station) Port Isabel				11. DATUM FOR ELEVATION SHOWN (TBM or MSL) Tide -1.3 MLT At 9:30 AM			
3. DRILLING AGENCY U. S. Army Corps of Engineers				12. MANUFACTURER'S DESIGNATION OF DRILL			
4. HOLE NO. (As shown on drawing title and file number)				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED 3 Jars	UNDISTURBED
5. NAME OF DRILLER Watts				14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE ☐ VERTICAL ☐ INCLINED _____ DEG. FROM VERT.				16. DATE HOLE		STARTED 27 Jan	COMPLETED 27 Jan 1964
7. THICKNESS OF OVERBURDEN				17. ELEVATION TOP OF HOLE			
8. DEPTH DRILLED INTO ROCK				18. TOTAL CORE RECOVERY FOR BORING %			
9. TOTAL DEPTH OF HOLE 13.0				19. SIGNATURE OF INSPECTOR			

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOV- ERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
0.0	5.2		Water			
5.2	6.5		Gray clayey silty sand v/soft w/org. mat			Jar 1
6.5	7.0		Gray and brown silty clay soft			Jar 2
7.0	13.0		Gray fine silty sand w/tr clay at 12.5			Jar 3

Tide - 13 MLT @ 9:30 AM.

4. Auger

LOCATION:

SWN 266 (C)
22 AUG 62