

Hole No.

79-127

DRILLING LOG		DIVISION		INSTALLATION		SHEET 1 OF 1 SHEETS	
1. PROJECT Hawthorn St. Ch. - Passing Area				10. SIZE AND TYPE OF BIT			
2. LOCATION (Coordinates or Station) (Hawthorn intersection)				11. DATUM FOR ELEVATION SHOWN (TBM or MSL)			
3. DRILLING AGENCY U.S. C & C				12. MANUFACTURER'S DESIGNATION OF DRILL Fisher 1500- Drill			
4. HOLE NO. (As shown on drawing title and file number) 79-127				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN 25		DISTURBED 3	
5. NAME OF DRILLER Serber				14. TOTAL NUMBER CORE BOXES		UNDISTURBED 3	
6. DIRECTION OF HOLE ☒ VERTICAL ☐ INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER		16. DATE HOLE 5 Dec 79	
7. THICKNESS OF OVERBURDEN				17. ELEVATION TOP OF HOLE		COMPLETED 5 Dec 79	
8. DEPTH DRILLED INTO ROCK				18. TOTAL CORE RECOVERY FOR BORING %		19. SIGNATURE OF INSPECTOR R. R. R. R.	
9. TOTAL DEPTH OF HOLE 25.0							
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
			9.6 to 20.0	9.6		water Depth 9.6	
			GR. sticky CL (CH)	1-5	0.0	3"st 0.0 to 25.0	
			v/soft	14.0		Tide +1.2	
				2-6	0.0		
				16.5			
				3-5	0.0		
			20.0 to 25.0	20.0			
			BR. CL (CH)	4-6	1.50		
			stiff	22.5			
				5-6	2.00		
			v/stiff	25.0		Bottom @ 25.0	