

DELAY TEST

Hole No. 78-296-A

DRILLING LOG		DIVISION		INSTALLATION		SHEET	
		5100		G-1 DIST.		OF 1 SHEETS	
1. PROJECT Eckerts Bayou Pirates Cove				10. SIZE AND TYPE OF BIT			
2. LOCATION (Coordinates or Station)				11. DATUM FOR ELEVATION SHOWN (TBM or MSL)			
3. DRILLING AGENCY				12. MANUFACTURER'S DESIGNATION OF DRILL APCO 550			
4. HOLE NO. (As shown on drawing title and file number) 78-296 (A)				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED UNDISTURBED	
5. NAME OF DRILLER Wain				14. TOTAL NUMBER CORE BOXES		15. ELEVATION GROUND WATER	
6. DIRECTION OF HOLE ☒ VERTICAL ☐ INCLINED _____ DEG. FROM VERT.				16. DATE HOLE 9-17-78		STARTED COMPLETED 9-17-78	
7. THICKNESS OF OVERBURDEN				17. ELEVATION TOP OF HOLE		18. TOTAL CORE RECOVERY FOR BORING %	
8. DEPTH DRILLED INTO ROCK				19. SIGNATURE OF INSPECTOR Deimer			
9. TOTAL DEPTH OF HOLE 202							
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
			18" To 202 Gray clay with scattered Cal. Nods. V. STIFF	350 202	1-C	3" Shelby Tube Washed Hole Down To clay Form. at 132 Pushed 1 sample Run electric Log	