

DRILLING LOG		DIVISION S/W		INSTALLATION Galveston District		SHEET 1 OF 1 SHEETS	
1. PROJECT Neches River salt water disposal				10. SIZE AND TYPE OF BIT			
2. LOCATION (Coordinates or Station) Requiem Twp				11. DATUM FOR ELEVATION SHOWN (TBM or MSL)			
3. DRILLING AGENCY U.S. F.C.				12. MANUFACTURER'S DESIGNATION OF DRILL Hand Oper			
4. HOLE NO. (As shown on drawing title and file number) 82-20				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED 5-100	UNDISTURBED -
5. NAME OF DRILLER				14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE ☒ VERTICAL ☐ INCLINED _____ DEG. FROM VERT.				15. ELEVATION GROUND WATER			
7. THICKNESS OF OVERBURDEN				16. DATE HOLE 17 Mar 82		STARTED 17 Mar 82	
8. DEPTH DRILLED INTO ROCK				17. ELEVATION TOP OF HOLE		COMPLETED 17 Mar 82	
9. TOTAL DEPTH OF HOLE 25.4				18. TOTAL CORE RECOVERY FOR BORING %			
				19. SIGNATURE OF INSPECTOR R. J. Smith			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOV- ERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
	1.0		00 to 1.0 water depth bot to 11.0				
	6.0		Tan Gr. Sa. (CLCH) Soft to med		1-5		
	11.0		11.0 to 16.0		2-5		
	16.0		GR. Tan Sa. (CLCL)		3-5		
			16.0 to 25.0		4-5		
			GR Sa. (CLP)		5-5		
			16.0 to 25.0				