

DRILLING LOG		DIVISION		INSTALLATION		SHEET	
		S/W		GOLD DNT		OF , SHEETS	
1. PROJECT Neche River Salt Water Barrier				10. SIZE AND TYPE OF BIT			
2. LOCATION (Coordinates or Station)				11. DATUM FOR ELEVATION SHOWN (TBM or MSL)			
3. DRILLING AGENCY V.S.C.C.C.				12. MANUFACTURER'S DESIGNATION OF DRILL 550 HA-10D			
4. HOLE NO. (As shown on drawing title and file number) 82-18				13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN		DISTURBED 550	
5. NAME OF DRILLER CANN				14. TOTAL NUMBER CORE BOXES		UNDISTURBED 4	
6. DIRECTION OF HOLE ☒ VERTICAL ☐ INCLINED _____ DEG. FROM VERT.				16. DATE HOLE 9 MAR 82		COMPLETED 9 MAR 82	
7. THICKNESS OF OVERBURDEN				17. ELEVATION TOP OF HOLE			
8. DEPTH DRILLED INTO ROCK				18. TOTAL CORE RECOVERY FOR BORING %			
9. TOTAL DEPTH OF HOLE 30.0				19. SIGNATURE OF INSPECTOR B. J. Paul			
ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
	2.5	3" 01	0.0 to 2.5 TBU CR LOAN SOIL Med	50	1-C		
	5.0		2.5 to 8.0 GR. SAND CLCCCH STIFF	100	2-C		
	7.5		8.0 to	150	3-C		
	10.0		GR. SAND CLCCCH) STIFF	100	4-C		
	12.5	5/5	GR. SAND (SP)		5-J	10.5 to 11.0 3 BL 11.0 to 11.5 4 BL	
	15.0		WASH 12.5 to 15.0				
	17.5		GR. SAND COARSE (SP)		6-J	15.5 to 16.0 9 BL 16.0 to 16.5 12 BL	
	20.0		WASH 17.5 to 20.0				
	22.5		GR. SAND COARSE		7-J	20.5 to 21.0 12 BL 21.0 to 21.5 22 BL	
	25.0		WASHED 22.5 to 25.0				
	27.5		GR. SAND COARSE		8-J	25.5 to 26.0 11 BL 26.0 to 26.5 21 BL	
	30.0				9-I		
			Fished 30.0 to 30.0 30.0 to 30.0 sand (SW) 30.0 to			Ran "E" log 10 MAR 82	