

79-124

Hole No. 79-124

DRILLING LOG		DIVISION Southward	INSTALLATION Gale Pond		SHEET 1 OF 1 SHEETS	
1. PROJECT Havestash - Passing Area			10. SIZE AND TYPE OF BIT			
2. LOCATION (Coordinates or Station) (Inter section)			11. DATUM FOR ELEVATION SHOWN (TBM or MSL)			
3. DRILLING AGENCY U.S.C.F.C.			12. MANUFACTURER'S DESIGNATION OF DRILL FRIEDMAN 1500- DRILL RIG CO.			
4. HOLE NO. (As shown on drawing title and file number) 79-124			13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN 1-5		UNDISTURBED 4 cont	
5. NAME OF DRILLER S. J. J.			14. TOTAL NUMBER CORE BOXES			
6. DIRECTION OF HOLE ☒ VERTICAL ☐ INCLINED _____ DEG. FROM VERT.			15. ELEVATION GROUND WATER			
7. THICKNESS OF OVERBURDEN			16. DATE HOLE STARTED 4 Dec 79 COMPLETED 4 Dec 79			
8. DEPTH DRILLED INTO ROCK			17. ELEVATION TOP OF HOLE			
9. TOTAL DEPTH OF HOLE 25.0			18. TOTAL CORE RECOVERY FOR BORING %			
			19. SIGNATURE OF INSPECTOR [Signature]			

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
			9.5 to 20.0	9.5		water depth 9.5
			GR. sticky CL (CH) v/s soft	1-5	0.0	3" st 0.0 to 25.0
				14.0		Tide + 1.0 @ 10.00 hr
				2-c	0.0	
				17.0		
				3-c	0.0	
			20.0 to 25.0	20.0		Top of Pleist
			BR. SA. CL (CH) v/s stiff	4-c	2.50	
				22.5		
			BR. CL w/ calc nod. v/s stiff	5-c	2.50	
				25.0		B. H. @ 25.0