

July 8, 2003

Attn.: Mr. Gerald Hauske, P.E.

RETL Job No.: C0300572

**BOLIVAR PENNINSULA CAPLEN/GILCREST BEACH NOURISHMENT**

GLO LEPRa Project No. 1087

Galveston County, Texas

| Grab Samples (% Passing) |      |      |      |      |      |      |
|--------------------------|------|------|------|------|------|------|
| SIEVE SIZE               | GS-1 | GS-2 | GS-3 | GS-4 | GS-5 | GS-6 |
| #10                      | 100  | 100  | 100  | 99   | 100  | 99   |
| #20                      | 100  | 100  | 100  | 97   | 97   | 97   |
| #40                      | 100  | 100  | 100  | 95   | 94   | 95   |
| #60                      | 99   | 99   | 100  | 92   | 90   | 90   |
| #70                      | 94   | 95   | 98   | 85   | 85   | 83   |
| #100                     | 47   | 46   | 62   | 42   | 59   | 51   |
| #140                     | 8    | 7    | 10   | 7    | 12   | 10   |
| #200                     | 3    | 2    | 2    | 2    | 2    | 2    |

The laboratory-testing program was conducted in general accordance with applicable ASTM Specifications. The results of these tests are to be found on the accompanying Boring Logs and Grain Size Distribution Curves provided as attachments.

If significant changes are made in the character or location of the proposed project, a consultation should be arranged to review any changes with respect to the prevailing soil conditions. At that time, it may be necessary to perform additional field operations in order to provide supplementary information.


Often, because of design and construction details that occur on a project, questions arise concerning soil conditions, and RETL would be pleased to continue it's role as the Geotechnical Engineer during project implementation.

If you have any questions or comments, please contact us at (361) 883-4555.

Sincerely,



Mark C. Rock, P.E.  
Vice President of Operations



**Attachments**

Boring Location Plan

Boring Logs

Grain Size Distribution Curves