

U.S. ARMY CORPS OF ENGINEERS

DEPTH, FEET		SAMPLE NO.	PEN./TORVANE	SPT.-BLOW COUNT	BORING NO.	DATE: BEGIN	PAGE	THIN WALLED TUBE
					91-24	2/18/91	1 / 2	☒ 3" ☐ 6"
					JOB NO. 115446	COMPLETE 3-15-91		
					PROJECT VICTORIA CHANNEL			
					LOCATION VICTORIA CHANNEL			
					ELEVATION OF HOLE			
					MANUFACTURER'S DESIGNATION OF DRILL RIG	F411ng-36		
					GROUNDWATER: DEPTH 5'4" ft., ELEV.	ft., at end of Drilling		
					WEATHER CLEAR, WINDY, WARM			
					DRILLER W. De Joor	LOGGER J. Bell		
		COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS		
0	1	1.0	GRAY	CLAY	MEDIUM STIFF	w/ roots		
	2	2.0	GRAY	CLAY	STIFF			
5	3	4.5	GRAY	CLAY	HARD			
	4	4.5	GRAY	CLAY	HARD			
	5	2.75	GRAY	CLAY	VERY STIFF			
10	6	.5	GRAY	CLAY	MEDIUM STIFF			
	7	.5	GRAY	CLAY	"			
15	8	1.25	GRAY	CLAY	STIFF	SANDY		
	9	1.0	GRAY	CLAY	"			
	10	.5	GRAY	CLAY	MEDIUM STIFF			
20	11	.5	GRAY	CLAY	"	W/SAND SEAMS AT 24'		
	12	.5	GRAY	CLAY	"	W/SAND SEAMS		
25	13	3/5/6	GRAY	SAND	MEDIUM DENSE	CLAY AT 27 1/2'		
	14	1.5	GRAY	CLAY	STIFF	W/SAND POCKETS		
30	15	2.5	GRAY	CLAY	VERY STIFF			
	16	3.0	GRAY	CLAY	VERY STIFF	SANDY		
35	17	2 1/3	GRAY	SAND	LOOSE	SAND AT 34'		

U.S. ARMY CORPS OF ENGINEERS

BKM

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	BORING NO. <u>91-24</u> DATE: BEGIN <u>3-18-91</u> PAGE <u>2 / 2</u> JOB NO. <u>146446</u> COMPLETE <u>3-18-91</u> Thin Walled Tube PROJECT <u>Victoria Channel</u> ☒ 3" ☐ 6" LOCATION <u>Victoria Channel</u> ELEVATION OF HOLE _____ MANUFACTURER'S DESIGNATION OF DRILL RIG <u>Failing-36</u> GROUNDWATER: DEPTH <u>5'4"</u> ft., ELEV. _____ ft., at end of Drilling WEATHER <u>Clear, windy, warm</u> DRILLER <u>W. De Moor</u> LOGGER <u>J. Beeg</u>				
				COLOR	MATERIAL TYPE	CONSIS- TENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
-35-								
-40-	☒			<u>3/4</u>	<u>GRAY SAND</u>	<u>Loose</u> Dense		<u>Bottom of 91-24</u> <u>(40')</u>
-45-								
-50-								
-55-								
-60-								
-65-								
-70-								