

U.S. ARMY CORPS OF ENGINEERS

BKM

BORING NO. <u>91-30</u>		DATE: BEGIN <u>03-13-91</u>		PAGE <u>111</u>	
JOB NO. <u>746446</u>		COMPLETE		Thin Walled Tube	
PROJECT <u>CHANNEL TO VICTORIA</u>		☒ 5" ☐ 6"			
LOCATION <u>VICTORIA CHANNEL</u>					
ELEVATION OF HOLE					
MANUFACTURER'S DESIGNATION OF DRILL RIG <u>F-36</u>					
GROUNDWATER: DEPTH <u>4 FT</u> ft., ELEV. _____ ft., at end of Drilling					
WEATHER <u>Cloudy & Sunny</u>					
DRILLER <u>Robert Tankersley</u>		LOGGER <u>John C. Newberg</u>			

DEPTH, FEET	SAMPLE NO.	PEN./TORVANE	SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0								
1	1.5			GRAY	CLAY	STIFF		-w/ ROOTS 0-2'
2	1.5			"	"	"		
3	1.5			"	"	"		
4	1.5			"	"	"		
5	1.5			"	"	"		
6	1.0			GRAY & TAN	"	"		
7	0.5			GRAY	"	MEDIUM STIFF		
8	0.75			"	"	"		
9	1.0			"	"	STIFF		-w/ SHELL FRAGMENTS 16-24"
10	1.0			"	"	"		
11	0.5			"	"	Medium stiff		
12	0.5			"	"	"		
13	0.25			GRAY	CLAY	Soft	VERY SANDY	-w/ SAND SEAMS LAYERS & SHELL FRAGMENTS
14	0.25			"	"	"	"	
15	0.75			"	"	Medium stiff		
16	1.0			"	"	STIFF		
17	3.5			"	CLAY	Very stiff	SANDY	
18	3.5			"	"	"		
BOTTOM OF 9130								