

DRILLING LOG		DIVISION	INSTALLATION	SHEET 1 OF 1 SHEETS
1. PROJECT McFaddin NWR Beach Ridge Restoration Jefferson County, Texas			9. SIZE AND TYPE OF BIT 3.0 In.	
2. BORING DESIGNATION JCVC-18-38			10. COORDINATE SYSTEM/DATUM Texas South Central	
3. DRILLING AGENCY APTIM			11. MANUFACTURER'S DESIGNATION OF DRILL ☐ AUTO HAMMER APTIM SEAS VC-700 Vibracore ☐ MANUAL HAMMER	
4. NAME OF DRILLER Francis Stankiewicz			12. TOTAL SAMPLES	
5. DIRECTION OF BORING ☒ VERTICAL ☐ INCLINED			13. TOTAL NUMBER CORE BOXES	
6. THICKNESS OF OVERBURDEN 0.0 Ft.			14. ELEVATION GROUND WATER	
7. DEPTH DRILLED INTO ROCK 0.0 Ft.			15. DATE BORING	
8. TOTAL DEPTH OF BORING 19.1 Ft.			16. ELEVATION TOP OF BORING -25.8 Ft.	
			17. TOTAL RECOVERY FOR BORING 19.3 Ft.	
			18. SIGNATURE AND TITLE OF INSPECTOR KM	

ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS Depths and elevations based on measured values	% REC.	BOX OR SAMPLE	REMARKS
-25.8	0.0					
-29.4	3.6		Sandy CLAY, trace rock, trace shell hash, rocks up to (0.5" x 0.25"), light brownish gray (2.5Y-6/2), (CL).			
-38.4	12.6		CLAY, trace organics, dark greenish gray (10Y-4/1), (CL).		T1	Sample #T1, Depth = 8.1' Ave. Field Vane (tsf): 0.67
-41.9	16.1		CLAY, trace organics, trace rock, rocks up to (0.5" x 0.25"), 1.25" rock @ 16.0', greenish gray (10GY-5/1), (CL).		T2	Sample #T2, Depth = 14.4' Ave. Field Vane (tsf): 0.42
-43.5	17.7		CLAY, some sand, little shell hash, 0.5" rock @ 17.6', greenish gray (10Y-5/1), (CL).			
-45.1	19.3		CLAY, trace organics, Bit Sample from 18.9' to 19.3', greenish gray (10Y-5/1), (CL).		T3	Sample #T3, Depth = 18.3' Ave. Field Vane (tsf): 1.00
			End of Boring			

MCFADDIN 2018 VC.GPJ 8/3/18



MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-38
0.0' - 2.0'



MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-38
2.0' - 4.0'



MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-38
4.0' - 6.0'




MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-38
6.0' - 8.0'






MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-38
8.0'-10.0'



MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-38
10.0'-12.0'



MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-38
12.0'-14.0'



MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-38
14.0'-16.0'





MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-38
16.0'-18.0'



MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-38
18.0'-19.3'

