

DRILLING LOG		DIVISION		INSTALLATION		SHEET 1 OF 1 SHEETS	
1. PROJECT McFaddin NWR Beach Ridge Restoration Jefferson County, Texas				9. SIZE AND TYPE OF BIT 3.0 In.			
2. BORING DESIGNATION JCVC-18-11				10. COORDINATE SYSTEM/DATUM Texas South Central		HORIZONTAL NAD 1983	
3. DRILLING AGENCY APTIM				11. MANUFACTURER'S DESIGNATION OF DRILL APTIM SEAS VC-700 Vibracore		VERTICAL NAVD88	
4. NAME OF DRILLER Francis Stankiewicz				12. TOTAL SAMPLES			
5. DIRECTION OF BORING ☒ VERTICAL ☐ INCLINED				13. TOTAL NUMBER CORE BOXES			
6. THICKNESS OF OVERBURDEN 0.0 Ft.				14. ELEVATION GROUND WATER			
7. DEPTH DRILLED INTO ROCK 0.0 Ft.				15. DATE BORING 05-24-18 15:03			
8. TOTAL DEPTH OF BORING 13.2 Ft.				16. ELEVATION TOP OF BORING -27.4 Ft.			
				17. TOTAL RECOVERY FOR BORING 12.6 Ft.			
				18. SIGNATURE AND TITLE OF INSPECTOR KM			
ELEV. (ft)	DEPTH (ft)	LEGEND	CLASSIFICATION OF MATERIALS Depths and elevations based on measured values	% REC.	BOX OR SAMPLE	REMARKS	
-27.4	0.0						
-29.4	2.0		CLAY, trace organics, trace shell hash, light olive brown (2.5Y-5/4), (CL).		T1	Sample #T1, Depth = 1.0' Ave. Field Vane (tsf): 0.55	
-32.1	4.7		CLAY, trace organics, light yellowish brown (2.5Y-6/4), (CL).		T2	Sample #T2, Depth = 3.6' Ave. Field Vane (tsf): 0.71	
-36.7	9.3		CLAY, yellowish brown (10YR-5/4), (CL).		T3	Sample #T3, Depth = 7.0' Ave. Field Vane (tsf): 0.93	
-37.7	10.3		CLAY, light yellowish brown (2.5Y-6/3), (CL).		T4	Sample #T4, Depth = 9.8' Ave. Field Vane (tsf): 0.59	
-38.2	10.8		Silty CLAY, some shell fragments, some whole shell, whole shells and shell fragments up to 2.0", gray (2.5Y-6/1), (CL).				
-40.0	12.6		CLAY, trace organics, greenish gray (10Y-5/1), (CL).		T5	Sample #T5, Depth = 11.8' Ave. Field Vane (tsf): 0.66	
-40.6	13.2		No Recovery.				
			End of Boring				

MCFADDIN 2018 VC.GPJ 8/3/18



MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-11
0.0' - 2.0'



MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-11
2.0' - 4.0'



MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-11
4.0' - 6.0'



MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-11
6.0' - 8.0'





MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-11
8.0'-10.0'



MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-11
10.0'-12.0'



MCFADDIN NWR BEACH
RIDGE RESTORATION
PHASE II
JCVC-18-11
12.0'-12.6'

