U.S. ARMY CORPS OF ENGINEERS

BORING NO. 96-38 DATE: BEGIN 12-4-96 PAGE 1 / 1
JOB NO. 1140086119 COMPLETE 12-4-96 Thin Walled Tube
PROJECT Brays Bayou ■ 3" ☐ 6"
LOCATION along the Bank of Brays Bayou
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Mayhue 200
GROUNDWATER: DEPTH 2'-4' ft., ELEV. ____ ft., at end of Drilling
WEATHER Cloudy & cold
DRILLER Dempsey Gearan LOGGER Iraj Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	1.75	DK-gray	Clay	stiff		-w/roots
		2	1.75	DK-gray	Clay	stiff		
5		3	3.75	Yellowish gray	Clay	V.stiff		-w/calc nod, Fest, slickensided
		4	4.5+	Yellowish gray	Clay	Hard		-w/calc nod & Fest, SLS
		5	4.5+	Yellowish gray	Clay	Hard		-w/calc nod & Fest, slickensided
10		6	4.5+	Yellowish gray	Clay	Hard		-w/calc nod & Fest, slickensided
		7	3.5	Yellowish gray	Clay	V.stiff		-w/calc nod, Fest, Sa sms, SLS
15	J	8		Gray	Sand	M.Dense	clayey	-w/sand sms
	X	9	6 7 10	Gray	Sand	M.Dense	clayey	-w/sand sms
20	X	10	5 8 11	Gray	Sand	M.Dense	Silty	
25	X	11	7 15 18	Yellowish Brown	Sand	Dense	silty	
30	X	12	9 20 32	light Brown	Sand	V.Dense	Silty	
	X	13	11 19 34	Light Brown	Sand	V. Dense	silty	
35								J: Jar Sample * Drilling Fluid level after drilling