U.S. ARMY CORPS OF ENGINEERS

BORING NO. 96-21 DATE: BEGIN 12-6-96 PAGE 1 / 1
JOB NO. 1140086119 COMPLETE 12-6-96 Thin Walled Tube
PROJECT Brays Bayou ☒ 3" ☐ 6"
LOCATION along the Bank of Brays Bayou
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Failing 36
GROUNDWATER: DEPTH ** ft., ELEV. ____ ft., at end of Drilling
WEATHER Cloudy
DRILLER Dempsey Geores LOGGER Fray Mostamand

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	1.25	Red & DK gray	Clay	stiff		-w/Sa pKts, roots Fill 0-2'
		2	1.00	Yellowish gray & DK. Gray	Clay	stiff		-w/calc nod, Fest, Sasms
5		3	1.75	Yellowish gray	Clay	stiff		-w/calc nod, Fest, Sasms
		4	2.50	Yellowish gray	clay	v.stiff		-w/calc & Fe nod, Fest, Sasms
		5	1.75	Yellowish gray	clay	Stiff		-w/calc & Fe nod, Fest, Sasms
10		6	2.75	Yellowish gray	clay	v. stiff		-w/calc & Fe nod, Fest, Sasms
		7	2.75	Yellowish gray	clay	v.stiff		-w/calc & Fe nod, Fest, Sasms
15		8	3.50	Yellowish Brown & gray	Clay	v.stiff		-w/calc & Fe nod, Fest, Sasms
		9	3.75	Yellowish Brown	clay	v.stiff	Silty	-w/calc & Fe nod, Fest, Sasms
		10	4.5+	Yellowish Brown	Clay	Hard	Sandy	-w/Fe nod, Fest, Sasms
20		11	4.5+	Yellowish Brown	clay	Hard	Sandy	-w/Fe nod, Fest, Sasms
	J	12		Gray	Sand	Dense	Silty	
25	X	13	10 13 19	Gray	Sand	Dense	Silty	** encounter water @ 22' Set wet Rotary
		14	3.25	Gray	clay	v.stiff		-w/calc nod, Fest, Sasms
		15	3.25	Gray	clay	v.stiff		-w/ Fest, Sasms
30		16	4.25	Gray	clay	Hard		-w/calc nod & Fest, Sasms
		17	4.50+	Gray	clay	Hard	Silty	-w/Fest, Sa pKts & Sasms
35		18	4.50+	Gray	Clay	Hard	Silty	-w/Fe st, Sa pKts & Sasms
								J: Jar Sample, Drilling Fluid level after drilling @ 0'

GEOTEST ENGINEERING, INC.