DRILLING LOG	DIVISION Southwestern	INSTALLATION Galveston Dist.	SHEET OF SHEETS

1. PROJECT GIWW: Aransas Pass Tributary Channel	10. SIZE AND TYPE OF BIT
2. LOCATION (Coordinates or Station) ~~220+50~~ 210+00 140' rt ℄	11. DATUM FOR ELEVATION SHOWN (TBM or MSL) +2.4 MLT @ 5:15 pm
3. DRILLING AGENCY	12. MANUFACTURER'S DESIGNATION OF DRILL Failing 1500
4. HOLE NO. (As shown on drawing title and file number) 78-185	13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED 1; UNDISTURBED 4
5. NAME OF DRILLER	14. TOTAL NUMBER CORE BOXES
	15. ELEVATION GROUND WATER
6. DIRECTION OF HOLE ☐ VERTICAL ☐ INCLINED _____ DEG. FROM VERT.	16. DATE HOLE: STARTED 3 June '78; COMPLETED 3 June '78
7. THICKNESS ~~OF OVERBURDEN~~ WATER DEPTH 4.5'	17. ELEVATION TOP OF HOLE
8. DEPTH DRILLED INTO ROCK	18. TOTAL CORE RECOVERY FOR BORING %
9. TOTAL DEPTH OF HOLE	19. SIGNATURE OF INSPECTOR A. B. Price

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
			0.0' to 4.5' : water		4.5'	
	5		4.5' to 5.5' Very loose silty sand. Very abundant shell frags.		1J 5.5'	Drilling 4.5' to 5.5' 3 inch shelby tube.
			5.5' to 11.5' Dark gray sandy silt. Massive, abundant shells. Sand well rounded quartose, spherical.		2C 6.5'	
	10					Washed to 10.0'
			11.0' to 11.5' as above except very abundant shell frags loose —		11.0' 3C	
			11.5 to 16.0' Dark gray (± silty) sand. Massive, fine grained loose. Well rounded, spherical sand.		12.0'	
	15				15.8'	
			16.0' to 22.5' Light green (± silty) sand. Massive loose. Sand fine grained quartose, well rounded.		4C 17.0'	
	20					Washed down to 20.0'
			21.2' to 21.5' Abundant shells (230%)		21.5	
					5C	
			T.D. 22.5'		22.5	

ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE. (TRANSLUCENT)

PROJECT

HOLE NO. 78-185