U.S. ARMY CORPS OF ENGINEERS

BORING NO. 03-136 DATE: BEGIN 10-2-03 PAGE 1 / 1
JOB NO. 11401272107 COMPLETE 10-2-03 Thin Walled Tube
PROJECT Channel to Victoria ■ 3" ☐ 6"
LOCATION PA#6A
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Marsh Buggy CFD-1000
GROUNDWATER: DEPTH ____ ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Gearen LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	1.50	DARK GRAY	CLAY	STIFF		-W/ROOTS
		2	1.75	DARK GRAY	CLAY	STIFF		
		3	1.75	GRAY	CLAY	STIFF		
5			4.5+	GRAY & BROWN	CLAY	HARD	SAND	
		4	4.5+	GRAY & BROWN	CLAY	HARD	SAND	
		5	4.5+	GRAY	CLAY	VSTIFF	SAND	
10		6	2.50	GRAY & BROWN	CLAY	STIFF	SAND	-W/SAND ON BOTTOM 12
	X	7	6 7 9	GRAY	SAND	MDENSE	SILT	
	X	8	8 11 14	GRAY	SAND	MDENSE	SILT	
15								DRY AUGER NO WATER ENCOUNTERED
20								
25								
30								
35								

GEOTEST ENGINEERING INC