U.S. ARMY CORPS OF ENGINEERS

BORING NO. E4-22 DATE: BEGIN 10-12-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 10-12-02 Thin Walled Tube
PROJECT Lost Lake placement Area ■ 3" □ 6"
LOCATION
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Pontoon mounted - Marsh Buggy
GROUNDWATER: DEPTH 4 ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Gooren LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	■	1	0.00	BROWN + GRAY	CLAY	V. SOFT		-w/ROOTS
	J	2		LT BROWN + GRAY	SAND	V. LOOSE		
5	X	3	1 2 2	LT BROWN + GRAY	SAND	LOOSE		
	X	4	2 3 4	GRAY	SAND	LOOSE		
	■	5	0.00	DARK GRAY	CLAY	V. SOFT		X DARK GRAY CLAY @ 8' -w/SAND SMS -W/HYDROCARBON ODOR 8'-14' SAMPLE FELL OUT OF TUBE
10	J	6	0.00	DARK GRAY	CLAY	V. SOFT		
	■	7	0.00	DARK GRAY + GRAY	CLAY	V. SOFT		-w/ CLAY BALLS @ 14
15								
20								J = JAR SAMPLE
25								
30								
35								

GEOTEST ENGINEERING, INC.