U.S. ARMY CORPS OF ENGINEERS

BORING NO. E4-14 DATE: BEGIN 10-14-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 10-14-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" ☐ 6"
LOCATION X = 3,242,722.245, Y = 724,804.702
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Pontoon mounted - Marsh Buggy
GROUNDWATER: DEPTH 6" ft., ELEV. ft., at end of Drilling
WEATHER CLOUDY
DRILLER Dempsey Gorden LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE / SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	■	1	0.00	BROWN	CLAY	V. SOFT		-W/ ROOTS
	J	2		GRAY + BROWN	SAND	V. LOOSE	SILT	-W/ ROOTS
5	■	3	0.00	BROWN + GRAY	CLAY	V. SOFT		
	X	4	1.2	GRAY + BROWN	SAND	V. LOOSE	SILT	
	J	5	0.00	DARK GRAY	CLAY	V. SOFT		* DARK GRAY CLAY @ 8' -W/ HYDROCARBON @ DAR 8-14 SAMPLE BULGE 8'-10
10	J	6	0.00	DARK GRAY	CLAY	V. SOFT		SAMPLE FELL OUT 10'-12
	■	7	0.00	DARK GRAY + GRAY	CLAY	V. SOFT		
15								
20								J = JAR SAMPLE
25								
30								
35								

GEOTEST ENGINEERING, INC.