U.S. ARMY CORPS OF ENGINEERS

BORING NO. W3-20 DATE: BEGIN 9-26-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-26-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" ☐ 6"
LOCATION X=3,238,284.04, Y=725,197.59
ELEVATION OF HOLE 16.98
MANUFACTURER'S DESIGNATION OF DRILL RIG Pontoon mounted - Marsh Buggy
GROUNDWATER: DEPTH ____ ft., ELEV. ____ ft., at end of Drilling
WEATHER PARTLY CLOUDY
DRILLER Dempsey Gorem LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	■	1	0.00	BROWN LGRAY	CLAY	V.SOFT		BROWN CLAY 0'-8" - W/ROOTS
	J	2		DKGRAY	CLAY	V.SOFT		
	J	3		GRAY	SAND	V.LOOSE	SILT	
5	J	4		GRAY	SAND	V.LOOSE		
	J	5	0.00	GRAY	CLAY	V.SOFT		SAMPLE BULGE
	J	6		GRAY+ BROWN	SILT	V.LOOSE		
	■	7	0.00	DARK GRAY	CLAY	V.SOFT		
10	■	8	0.00	DKGRAY GRAY	CLAY	V.SOFT		
	J	9		GRAY	SILT	V.LOOSE		
	■	10	0.00	GRAY	CLAY	L SOFT		
15	J	11		GRAY	SILT	V.LOOSE	SAND	
20								
								J JAR SAMPLE
25								
30								
35								

GEOTEST ENGINEERING, INC