U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-17 DATE: BEGIN 9-27-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-27-02 Thin Walled Tube
PROJECT Lost Lake placement Area ■ 3" □ 6"
LOCATION X=3,238,017.54 Y=725,798.82
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Pontoon mounted- Marsh Buggy
GROUNDWATER: DEPTH 4" ft., ELEV. ft., at end of Drilling
WEATHER Sunny
DRILLER Dempsey Green LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	0.00	GRAY & BROWN	CLAY	V.SOFT		W/ROOTS 0-4 (BROWN CLAY 0-8")
	J	2	0.00	GRAY	CLAY	V.SOFT		SAMPLE BULGE
5	J	3	0.00	GRAY	CLAY	V.SOFT		SAMPLE BULGE
		4	0.00	DKGRAY, GRAY	CLAY	V.SOFT		
		5	0.00	DKGRAY, GRAY	CLAY	V.SOFT		
10		6	0.00	GRAY	CLAY	V.SOFT		
		7	0.00	GRAY	CLAY	V.SOFT		
		8	0.00	GRAY	CLAY	V.SOFT		
15	J	9		GRAY	SILT	V.LOOSE		
20								
25								J = JAR SAMPLE
30								
35								