U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-16 DATE: BEGIN 9-28-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-28-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3237969.15 725792.26
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Pontoon mounted- Marsh Buggy
GROUNDWATER: DEPTH 6" ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Goren LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	0.00	GRAY + BROWN	CLAY	V.SOFT		W/ROOTS BROWN CLAY 0'-7'
	J	2	0.00	GRAY	CLAY	V.SOFT		SAMPLE FELL OUT OF TUBE
5	J	3	0.00	GRAY	CLAY	V.SOFT		SAMPLE BULGE
		4	0.00	BROWN + GRAY	CLAY	V.SOFT		
		5	0.00	GRAY	CLAY	V.SOFT		
10		6	0.00	GRAY	CLAY	V.SOFT		
		7	0.00	GRAY	CLAY	V.SOFT		
		8		GRAY		V.LOOSE		
15		9	0.00	GRAY + BROWN	CLAY	V.SOFT		
20								
25								
30								
35								

GEOTEST ENGINEERING, INC.