U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-15 DATE: BEGIN 9-28 02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-28 02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3237918.94 Y=725782.58
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Pontoon mounted - Marsh Buggy
GROUNDWATER: DEPTH 5" ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Graem LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSIS-TENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	0.00	GRAY & BROWN	CLAY	V. SOFT		-W/ROOTS BROWN CLAY 0'-6"
		2	0.00	GRAY	CLAY	V. SOFT		
5	J	3	0.00	GRAY	CLAY	V. SOFT		SAMPLE BULDGE
	J	4	0.00	GRAY	CLAY	V. SOFT		SAMPLE BULDGE
	J	5	0.00	GRAY	CLAY	V. SOFT		SAMPLE BULDGE
10		6	0.00	BROWN & GRAY	CLAY	V. SOFT		
		7	0.00	GRAY	CLAY	V. SOFT		
		8	0.00	GRAY	CLAY	V. SOFT		
15		9	0.00	GRAY	CLAY	V. SOFT		
20								
25								J = JAR SAMPLE
30								
35								