U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-14 DATE: BEGIN 9-28-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-28-02 Thin Walled Tube
PROJECT Lost Lake placement Area ■ 3" ☐ 6"
LOCATION X=3237870.76 Y=725772.80
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Pontoon mounted- Marsh Buggy
GROUNDWATER: DEPTH 5" ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Graves LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	0.00	GRAY & BROWN	CLAY	V. SOFT		w/ROOTS BROWN CLAY 0'-7"
	J	2	0.00	GRAY	CLAY	V. SOFT		SAMPLE FELL OUT OF TUBE
5		3	0.00	GRAY	CLAY	V. SOFT		
	J	4	0.00	GRAY	CLAY	V. SOFT		SAMPLE BULGE
	J	5	0.00	GRAY	CLAY	V SOFT		SAMPLE BULGE
10		6	0.00	GRAY & BROWN	CLAY	V. SOFT		
		7	0.00	GRAY	CLAY	V. SOFT		
15		8	0.00	GRAY	CLAY	V SOFT		
	J	9	~~GRAY~~	GRAY	SILT	V. SOFT		
20								J = JAR SAMPLE
25								
30								
35								