U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-13 DATE: BEGIN 9-28-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-28-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3237820.43 Y=725766.68
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Pontoon mounted - Marsh Buggy
GROUNDWATER: DEPTH 5 ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Gooren LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSIS-TENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	0.00	GRAY & BROWN	CLAY	V.SOFT		W/ROOTS BROWN CLAY 0-8"
	J	2	0.00	GRAY	CLAY	V.SOFT		SAMPLE FELL OUT OF TUBE
5		3	0.00	GRAY & BROWN	CLAY	V.SOFT		
	J	4	0.00	GRAY & BROWN	CLAY	V.SOFT		
		5	0.00	GRAY	CLAY	V.SOFT		
10		6	0.00	GRAY	CLAY	V.SOFT		
		7	0.00	GRAY	CLAY	VSOFT		
15	J	8	0.00	GRAY	CLAY	V.SOFT		SAMPLE BULGE W/SILT SM(?) 15-16
	J	9	0.00	GRAY	CLAY	V.SOFT		
20								J = JAR SAMPLE
25								
30								
35								

GEOTEST ENGINEERING INC