U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-12 DATE: BEGIN 9-28-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-28-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3237770.71 Y=725761.23
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Pontoon mounted - Marsh Buggy
GROUNDWATER: DEPTH 6" ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Graren LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	■	1	0.00	GRAY + BROWN	CLAY	V. SOFT		W/ROOTS BROWN CLAY 0-8"
	J	2		GRAY	SILT	V. LOOSE	SAND	
5	J	3	0.00	GRAY	CLAY	V. SOFT		SAMPLE BULGE
	J	4	0.00	GRAY	CLAY	V. SOFT		SAMPLE FELL OUT OF TUBE
	■	5	0.00	GRAY + BROWN	CLAY	V. SOFT		
10	■	6	0.00	GRAY	CLAY	V. SOFT		
	■	7	0.00	GRAY	CLAY	V. SOFT		
	J	8	0.00	GRAY	SILT	V. LOOSE		
15	J	9	0.00	GRAY	CLAY	V. SOFT		SAMPLE BULGE 14-15
	J	10	0.00	GRAY	CLAY	V. SOFT		-W/SILT SM(J) 15-16 SAMPLE BULGE 15-16
20								
25								
30								
35								