U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-09 DATE: BEGIN 9-27-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-27-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3237621.07 Y=725743.10
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CF-1000, Marsh Buggy
GROUNDWATER: DEPTH 1 ft., ELEV. ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Graves LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1		BROWN & GRAY	SAND	V. LOOSE		
	J	2		GRAY	SAND	V. LOOSE		
5	X	3	WOH	GRAY	SAND	V. LOOSE		
	X	4	WOH	GRAY	SAND	V. LOOSE		
		5	0.00	GRAY	CLAY	V. SOFT		
10		6	0.00	GRAYO OLIVE GRAY	CLAY	V. SOFT		
	J	7		GRAY	SAND	V. LOOSE	SILT	w/ CLAY SM(S)
15		8	0.00	DARK GRAY	CLAY	V. SOFT		
20								
25								J = JAR SAMPLE
30								
35								