U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-08 DATE: BEGIN 9-27-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-27-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3237572.75 Y=7257 33.44
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CF-1000, Marsh Buggy
GROUNDWATER: DEPTH 1 ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Gearen LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1		BROWN GRAY	SAND	V. SOFT	SILT	-W/ CLAY BALLS & ROOTS
	J	2		GRAY	SAND	V. LOOSE	SILT	
5	X	3	WOH 18"	GRAY	SAND	V. LOOSE	SILT	
	X	4	WOH	GRAY	CLAY	V. SOFT		-W/ SILT ON TOP
		5	0.00	GRAY BROWN	CLAY	V. SOFT		
10		6	0.00	GRAY & BROWN	CLAY	V. SOFT		
		7	0.00	DARK GRAY	CLAY	V. SOFT		
		8	0.00	DK GRAY	CLAY	V. SOFT		-W/ SILT ON BOTTOM IS
15	J	9		GRAY	SAND	VL OOSE	SILT	SAND 15-16'
20								J: Jar Sample
25								
30								
35								