U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-07 DATE: BEGIN 9-27-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-27-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3237526.23 Y=725725.44
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CF-1000, Marsh Buggy
GROUNDWATER: DEPTH 2 ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Gearen LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1		GRAY & BROWN	SAND	V. LOOSE		-w/BROWN CL SM(1) 2"-5"
	J	2		GRAY & BROWN	SAND	V. LOOSE		
	J	3		GRAY	SAND	V. LOOSE	SILT	
	■	4		GRAY	SILT	V. LOOSE	SAND	
5	X	5	1 1/12"	GRAY	SILT	V. LOOSE	Sand	
	X	6	1/18"	GRAY	SILT	V. LOOSE	Sand	
	■	7	0.00	BROWN & GRAY	CLAY	V. SOFT		
10	■	8	0.00	GRAY & BROWN	CLAY	V. SOFT		
	■	9	0.00	GRAY	CLAY	V. SOFT		
15	■	10	0.00	GRAY	CLAY	V. SOFT		
	■	11	0.00	DARK GRAY	CLAY	V. SOFT		
20								J: Jar sample
25								
30								
35								