U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-05 DATE: BEGIN 9-27-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-27-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X = 3237423.97, Y = 725714.04
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CF-1000, Marsh Buggy
GROUNDWATER: DEPTH 4 ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Gearen LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	0.50	Brown	Clay	M.stiff		-w/root
		2	0.00	Gray	Clay	V.soft		
5		3	0.00	Gray	clay	V.soft		
		4	0.00	Gray	Clay	V.soft		
		5	0.00	Gray	clay	V.soft		
10		6	0.00	Gray	clay	V.soft	silt	
		7	0.00	DARK GRAY	CLAY	V.SOFT		
15		8	0.00	DARK GRAY	CLAY	V.SOFT		
		9	0.00	DARK GRAY	CLAY	V.SOFT		
20								
25								
30								
35								