U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-04 DATE: BEGIN 9-27-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-27-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" ☐ 6"
LOCATION X=3237374.95 Y=7257003.91
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CF-1000, Marsh Buggy
GROUNDWATER: DEPTH 4 ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Gearen LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	0.5	BROWN & GRAY	CLAY	MEDIUM STIFF		-w/ROOTS
		2	0.00	GRAY, GRAY & DK	CLAY	V. SOFT		
5		3	0.00	Gray	Clay	V. Soft		-w/sa sms
		4	0.00	gray	Clay	V. Soft		-w/sa sms
		5	0.00	gray	Clay	V. Soft		-w/sa sms
10		6	0.00	DK gray	Clay	V. Soft		-w/sa sms
		7	0.00	DK gray	Clay	V. Soft		
15		8	0.00	DK. gray	Clay	V. Soft		
	J	9	0.00	DK gray	Clay	V. Soft		
20								
								J = JAR SAMPLE
25								
30								
35								