U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-03 DATE: BEGIN 9-26-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-26-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3237321.20 Y=725694.81
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG CE-1000 L-Marsh Buggy
GROUNDWATER: DEPTH 2 ft., ELEV. 4 ft., at end of Drilling
WEATHER PARTLY CLOUDY
DRILLER Dempsey Goren LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	1.75	BROWN & GRAY	CLAY	STIFF		-W/ROOTS
	J	2	0.00	DARK GRAY	CLAY	V.SOFT		SAMPLE BULDGE
5		3	0.00	DARK GRAY	CLAY	V.SOFT		
		4	0.00	DARK GRAY	CLAY	V.SOFT		
	J	5	0.00	DARK GRAY	CLAY	V.SOFT		Sample Buldge on extrudsion
10		6	0.00	DARK GRAY	CLAY	V.SOFT		
		7	0.00	GRAY	CLAY	V.SOFT		
15	J	8	0.00	GRAY	CLAY	V.SOFT		Sample Buldge on extrudsion
		9	0.00	DARK GRAY	CLAY	V.SOFT		
		10	0.00	DARK GRAY	CLAY	V.SOFT		
20		11	0.00	DARK GRAY	CLAY	V.SOFT		-W/SAND SEAMS
25								
								J = JAR SAMPLE
30								
35								