U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-20 DATE: BEGIN 9-27-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-27-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3238168.50, Y=725817.20
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Pontoon mounted - Marsh Buggy
GROUNDWATER: DEPTH 6" ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Graves LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	0.00	GRAY & BROWN	CLAY	V. SOFT		w/ ROOTS BROWN CLAY OL
	J	2	0.00	GRAY	CLAY	V. SOFT		SAMPLE FELL OUT OF TUBE
5		3	0.00	GRAY	CLAY	V. SOFT		
		4	0.00	GRAY & BROWN	CLAY	V. SOFT		
		5	0.00	GRAY	CLAY	V. SOFT		
10		6	0.00	GRAY	CLAY	V. SOFT		
		7	0.00	GRAY	CLAY	V. SOFT		
	J	8		GRAY	SILT	V. LOOSE		
15	X	9	WOH	GRAY	SILT	V. LOOSE		
20								
25								J = JAR SAMPLE WOH = WEIGHT OF HAMMER
30								
35								