U.S. ARMY CORPS OF ENGINEERS

BORING NO. W4-19 DATE: BEGIN 9-27-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-27-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3238116.20, Y=725811.04
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Pontoon mounted - Marsh Buggy
GROUNDWATER: DEPTH 6" ft., ELEV. ____ ft., at end of Drilling
WEATHER SUNNY
DRILLER Dempsey Graem LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	0.00	GRAY & BROWN	CLAY	V.SOFT		-W/ROOTS (W/BROWN CLAY 0-7")
		2	0.00	GRAY	CLAY	V.SOFT		
5		3	0.00	GRAY	CLAY	V.SOFT		
		4	0.00	GRAY & BROWN	CLAY	V.SOFT		
		5	0.00	DARK GRAY	CLAY	V.SOFT		
10		6	0.00	GRAY	CLAY	V.SOFT		
		7	0.00	GRAY & DK GRAY	CLAY	V.SOFT		
	J	8			SILT	V.LOOSE		
15		9	0.00	GRAY	CLAY	V.SOFT		
20								
25								J = JAR SAMPLE
30								
35								

GEOTEST ENGINEERING, INC