U.S. ARMY CORPS OF ENGINEERS

BORING NO. W6-15 DATE: BEGIN 9-23-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-23-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" ☐ 6"
LOCATION x = 3,237,932.09, y = 727,054.164
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Track Mounted-Marsh Buggy
GROUNDWATER: DEPTH 2 ft., ELEV. ____ ft., at end of Drilling
WEATHER PARTLY CLOUDY
DRILLER Dempsey Gereau LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE / SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1		GRAY & BROWN	SAND	V. LOOSE		-W/ ROOTS
	X	2	WOP/18	GRAY	SAND	V. LOOSE		
5	X	3	WOH/18"	GRAY	SAND	V. LOOSE		-W/ CLAY SM(1)
	X	4	1,	GRAY	SILT	V. LOOSE		-W/ SAND + CLAY SM(1)
	J	5	0.00	GRAY	CLAY	V. SOFT		SAMPLE FALL OUT OF TUBE -W/ HYDROCARBON ODAR
10		6	0.00	DK GRAY	CLAY	V. SOFT		
		7	0.00	DK GRAY	CLAY	V. SOFT		
		8	0.00	DARK GRAY	CLAY	V. SOFT		-HYDROCARBON ODAR
15		9	0.00	DARK GRAY	CLAY	V. SOFT		-W/ HYDROCARBON ODAR
			0.00	DARK GRAY	CLAY	V. SOFT		-W/ HYDROCARBON ODAR
20								
25								J = JAR SAMPLE WOP = WEIGHT OF PIPE WOH = WEIGHT OF HAMMER
30								
35								