U.S. ARMY CORPS OF ENGINEERS

BORING NO. W6-14 DATE: BEGIN 9-23-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-23-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X = 3,237,882.68, Y = 727,062.28
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Track Mounted-Marsh Buggy
GROUNDWATER: DEPTH 2 ft., ELEV. ____ ft., at end of Drilling
WEATHER PARTLY CLOUDY
DRILLER Dempsey Gereau LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1		GRAY & BROWN	SAND	V. LOOSE	SILT	
	J	2		GRAY BROWN	SAND	V. LOOSE	SILT	
5	X	3	1/12"	GRAY	SAND	V. LOOSE	SILT	
	X	4	1 WOH 12"	GRAY & BROWN	SAND	V. LOOSE	SILT	
	J	5		GRAY & BROWN	SAND	V. LOOSE	SILT	
10	X	6	WOH 1/12"	GRAY & BROWN	SAND	V. LOOSE	SILT	
		7	0.00	DARK GRAY	CLAY	V. SOFT		
15		8	0.00	DARK GRAY	CLAY	V. SOFT		-W/ HYDROCARBON ODAR -W/HYDROCARBON ODAR
		9	0.00	DARK GRAY	CLAY	V. SOFT		-W/HYDROCARBON ODAR
20								
								J = JAR SAMPLE
25								
30								
35								