U.S. ARMY CORPS OF ENGINEERS

BORING NO. W6-13 DATE: BEGIN 9-23-02 PAGE 1 / 1 /
JOB NO. 11401272 79 COMPLETE 9-23-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X= 3237, 833.27 Y= 727,069.92
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Track Mounted-Marsh Buggy
GROUNDWATER: DEPTH 2 ft., ELEV. ____ ft., at end of Drilling
WEATHER PARTLY CLOUDY
DRILLER Dempsey Gereau LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE / SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSIS-TENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1		GRAY & BROWN	SAND	V. LOOSE	SILT	
	J	2	WOH/12" WOH/12"	GRAY & BROWN	SAND	V. LOOSE	SILT	
5	X	3	WOH/18"	GRAY	SAND	V. LOOSE	SILT	-w/CLAY SM(U)
	X	4	1/18"	GRAY	SAND	V. LOOSE	SILT	-w/CLAY SM(U)
	J	5		DARK GRAY	SILT	V. LOOSE	SAND	
		6		DARK GRAY	SILT	V. LOOSE		-w/CLAY 9'-9"-10
10		7	0.00	DARK GRAY	CLAY	V. SOFT		-w/SAND SM(U) -w/HYDROCARBON ODAR
		8	0.00	DARK GRAY	CLAY	V. SOFT		-w/HYDROCARBON ODAR
15		9	0.00	DARK GRAY	CLAY	V. SOFT		-w/HYDROCARBON ODAR
		10	0.00	DARK GRAY	CLAY	V. SOFT		-w/HYDRO CARBON ODAR
20								
25								J = JAR SAMPLE WOH-WEIGHT OF HAMMER
30								
35								