U.S. ARMY CORPS OF ENGINEERS

BORING NO. W6-12 DATE: BEGIN 9-23-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-23-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" ☐ 6"
LOCATION X=3237783.86 Y=727077.57
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Track Mounted-Marsh Buggy
GROUNDWATER: DEPTH 2 ft., ELEV. ____ ft., at end of Drilling
WEATHER PARTLY CLOUDY
DRILLER Dempsey Gereau LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1		BROWN + GRAY	SAND	V. LOOSE	SILT	
	J	2		GRAY	SAND	V. LOOSE	SILT	
5	J	3	WOP	GRAY	SAND	V. LOOSE	SILT	
	J	4	WOP	DARK GRAY	SAND	V. LOOSE	SILT	SAMPLE FELL OUT OF TUBE -W/ CLAY SM(S)
		5	0.00	DARK GRAY	CLAY	V. SOFT		
10	J	6		GRAY	SILT	V. LOOSE		-W/ SA SM(S)
		7	0.00	DARK GRAY	CLAY	V. SOFT		
	J	8	0.00	DARK GRAY	CLAY	V. SOFT		SAMPLE FELL OUT OF TUBE
15		9	0.00	DARK GRAY	CLAY	V. SOFT		
		10	0.00	DARK GRAY	CLAY	V. SOFT		
20								J = JAR SAMPLE
25								
30								
35								