U.S. ARMY CORPS OF ENGINEERS

BORING NO. W6-10 DATE: BEGIN 9-23-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-23-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3237,68 S.03 Y=727,092.85
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Track Mounted-Marsh Buggy
GROUNDWATER: DEPTH 2' ft., ELEV. ____ ft., at end of Drilling
WEATHER PARTLY CLOUDY
DRILLER Dempsey Gerean LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1		BROWN & GRAY	SAND	V. LOOSE	SILT	
	J	2		BROWN & GRAY	SAND	V. LOOSE	SILT	
5	J	3	WOH	GRAY	SAND	V. LOOSE	SILT	SAND FELL OUT WHILE PULLING PIPE UP
	J	4	WOP	DARK GRAY	SAND	V. LOOSE	SILT	-w/ CLAY SM(5)
	J	5		DARK GRAY	SILT	V. LOOSE		SILT 8'-9'6"
10		6	0.00	DARK GRAY	CLAY	V. SOFT		-w/ SILT SM(5) -w/ HYDROCARBON ODAR
		7	0.00	DARK GRAY	CLAY	V. SOFT		-w/ HYDROCARBON ODAR
		8	0.00	DARK GRAY	CLAY	V. SOFT		-w/ HYDROCARBON ODAR
15		9	0.00	DARK GRAY	CLAY	V. SOFT		-w/ HYDROCARBON ODAR
		10	0.00	DARK GRAY	CLAY	V. SOFT		-w/ HYDROCARBON ODAR
20								
25								J = JAR SAMPLE WOH = WEIGHT OF HAMMER WOP = WEIGHT OF PIPE WOH = WEIGHT OF HAMMER
30								
35								