U.S. ARMY CORPS OF ENGINEERS

BORING NO. W6-09 DATE: BEGIN 9-22-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-22-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION
ELEVATION OF HOLE X= 3,237,635.6239 Y= 727,100.5017
MANUFACTURER'S DESIGNATION OF DRILL RIG Track Mounted-Marsh Buggy
GROUNDWATER: DEPTH 4" ft., ELEV. ____ ft., at end of Drilling
WEATHER CLOUDY
DRILLER Dempsey Gorcan LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1		BROWN & GRAY	SAND	V. LOOSE	SILTY	
	X	2	1 2 1	BROWN & GRAY	SAND	V. LOOSE	SILTY	
5	X	3	1 WOH 12"	GRAY	SAND	V. LOOSE	SILTY	
	X	4	1/18"	GRAY	SAND	V. LOOSE	SILTY	
	J	5	0.00	DARK GRAY	CLAY	V. SOFT		SAMPLE BULGE - WHILE EXTRUDING - W/ HYDROCARBON ODAR
10		6	0.00	DARK GRAY	CLAY	V. SOFT		- W/ HYDROCARBON ODAR
		7	0.00	DARK GRAY	CLAY	V. SOFT		- W/ HYDROCARBON ODAR
15		8	0.00	DARK GRAY	CLAY	V. SOFT		- W/ HYDROCARBON ODAR
		9	0.00	DARK GRAY	CLAY	V. SOFT		- W/ HYDROCARBON ODAR
20								
25								J = JAR SAMPLE WOH = WEIGHT OF HAMMER
30								
35								