U.S. ARMY CORPS OF ENGINEERS

BORING NO. W6-06 DATE: BEGIN 9-22-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-22-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3,237,487.3870, Y=727,123.4325
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Track Mounted-Marsh Buggy
GROUNDWATER: DEPTH 1 ft., ELEV. ____ ft., at end of Drilling
WEATHER CLOUDY
DRILLER Dempsey Gorcan LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1		GRAY + BROWN	SAND	V. LOOSE		
	J	2	1 WOH	GRAY + BROWN	SAND	V. LOOSE		
5	J	3	1 WOH	GRAY	SAND	V. LOOSE		
	J	4	WOH	GRAY	SAND	V. LOOSE		
	J	5	0.00	DARK GRAY	CLAY	V. SOFT		SAMPLE FELL OUT OF TUBE -W/SAND SM(F)
10		6	0.00	DARK GRAY	CLAY	V. SOFT		-W/SAND SM(F) -W/HYDROCARBON ODAR
		7	0.00	DARK GRAY	CLAY	V. SOFT		-W/HYDROCARBON ODAR
15		8	0.00	DARK GRAY	CLAY	V. SOFT		-W/HYDROCARBON ODAR
		9	0.25	GRAY	CLAY	SOFT		
20								
25								J = JAR SAMPLE WOH = WEIGHT OF HAMMER
30								
35								