U.S. ARMY CORPS OF ENGINEERS

BORING NO. WB-05 DATE: BEGIN 9-22-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-22-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" ☐ 6"
LOCATION X=3,237,437.9747 Y=727,131.0761
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Track Mounted-Marsh Buggy
GROUNDWATER: DEPTH 5" ft., ELEV. ____ ft., at end of Drilling
WEATHER CLOUDY
DRILLER Dempsey Gereau LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0	J	1		BROWN & GRAY	SAND	V. LOOSE	SILTY	SAMPLE FELL OUT OF TUBE
	J	2		BROWN & GRAY	SAND	V. LOOSE	SILTY	
5	X	3	2,1	GRAY	SAND	V. LOOSE	SILT	-W/ SHELL FRAG
	X	4	1,1	GRAY	SAND	V. LOOSE	SILTY	
	X	5	WOH	GRAY	SAND	V. LOOSE	SILTY	-W/ CLAY SMEARS
10	J	6	0.00	DARK GRAY	CLAY	V. SOFT		SAMPLE FELL OUT OF TUBE
		7	0.00	DK GRAY	CLAY	V. SOFT		-W/ HYDROCARBON ODOR
15		8	0.00	DARK GRAY	CLAY	V. SOFT		-W/ HYDROCARBON ODOR
		9	0.00	DARK GRAY	CLAY	V. SOFT		-W/ HYDROCARBON ODOR
20								
25								
30								
35								

J = JAR SAMPLE

WOH = WEIGHT OF HAMMER