U.S. ARMY CORPS OF ENGINEERS

BORING NO. W6-03 DATE: BEGIN 9-22-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-22-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" □ 6"
LOCATION X=3,237,339.1562 Y=727,146.3633
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Track Mounted-Marsh Buggy
GROUNDWATER: DEPTH 4 ft., ELEV. ____ ft., at end of Drilling
WEATHER CLOUDY
DRILLER Dempsey Gercan LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	0.75	GRAY BROWN	CLAY	MEDIUM STIFF		-W/SAND SM(S) & SHELL FRAG
		2	0.75	GRAY	CLAY	MEDIUM STIFF		-W/SAND SM(S)
5	J	3		GRAY	SAND	V. LOOSE	SILT	SHELL FRAG
	X	4	1/2	GRAY	SAND	V. LOOSE	SILT	-W/HYDROCARBON ODAR
	X	5	1/12	GRAY	SAND	V. LOOSE	SILT	-W/HYDROCARBON ODAR
10	X	6	WOH	GRAY	SAND	V. LOOSE	SILT	-W/HYDROCARBON ODAR -W/CLAY SM(S)
		7	0.00	DARK GRAY	CLAY	V. SOFT		-W/HYDROCARBON ODAR 12'-20
15		8	0.00	DARK GRAY	CLAY	V. SOFT		
		9	0.00	DARK GRAY	CLAY	V. SOFT		
		10	0.00	DARK GRAY	CLAY	V. SOFT		
20								
25								J = JAR SAMPLE WOH = WEIGHT
30								
35								