U.S. ARMY CORPS OF ENGINEERS

BORING NO. W6-02 DATE: BEGIN 9-22-02 PAGE 1 / 1
JOB NO. 1140127279 COMPLETE 9-22-02 Thin Walled Tube
PROJECT Lost Lake Placement Area ■ 3" ☐ 6"
LOCATION X=3,237,289.7379, Y=727,154.0069
ELEVATION OF HOLE
MANUFACTURER'S DESIGNATION OF DRILL RIG Track Mounted-Marsh Buggy
GROUNDWATER: DEPTH 6 ft., ELEV. ____ ft., at end of Drilling
WEATHER Cloudy
DRILLER Dempsey Gereau LOGGER John A. Gentry

DEPTH, FEET	SAMPLE	SAMPLE NO.	PEN./TORVANE SPT.-BLOW COUNT	COLOR	MATERIAL TYPE	CONSISTENCY	SECONDARY CONSTITUENTS	STRUCTURAL FEATURES AND COMMENTS
0		1	0.50	GRAY + BROWN	CLAY	MEDIUM STIFF		-w/Sand Sms & Shell Fragments
		2	0.25	GRAY	CLAY	SOFT		-w/Sand ON TOP 2'-2'2"
5		3	0.25	GRAY + BROWN	CLAY	SOFT		-w/SAND SM(S) + SHELL FRAG
	J	4	0.0	Gray & Brown	Clay	V.soft	Sand	-Pushed Sample Fell out of Tube, w/shell Fragments
	X	5	5 6 5	Gray	Sand	M.Dense	Silt	
10	X	6	2 1 2	GRAY	SAND	LOOSE	SILT	-w/SHELL FRAG.
	X	7	1/2/12"	GRAY	SAND	V.LOOSE	SILT	-w/CLAY SM(S) + SHELL FRAG.
15	X	8	1 1/12"	GRAY	SAND	V.LOOSE	SILT	-w/CLAY SM(S) + SHELL FRAG.
		9	0.00	DARK GRAY	CLAY	V.SOFT		-w/HYDROCARBON ODOR
		10	0.00	DARK GRAY	CLAY	V.SOFT		
20		11	0.00	DARK GRAY	CLAY	V.SOFT		
		12	0.00	DARK GRAY	CLAY	V.SOFT		
25								
30								
35								