Hole No. HA-45

DRILLING LOG	DIVISION Southwestern	INSTALLATION Galv Dist, Eng Div	SHEET OF SHEETS

1. PROJECT Houston Ship Channel, Green's Bayou	10. SIZE AND TYPE OF BIT
2. LOCATION (Coordinates or Station)	11. DATUM FOR ELEVATION SHOWN (TBM or MSL)
3. DRILLING AGENCY Dept of the Army, GD, Corps of Engineers	12. MANUFACTURER'S DESIGNATION OF DRILL
4. HOLE NO. (As shown on drawing title and file number) HA-45	13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN — DISTURBED 8 Jars — UNDISTURBED
5. NAME OF DRILLER Curtis	14. TOTAL NUMBER CORE BOXES
6. DIRECTION OF HOLE ☐ VERTICAL ☐ INCLINED ____ DEG. FROM VERT.	15. ELEVATION GROUND WATER
	16. DATE HOLE — STARTED 3 Nov — COMPLETED 3 Nov 1967
7. THICKNESS OF OVERBURDEN	17. ELEVATION TOP OF HOLE
8. DEPTH DRILLED INTO ROCK	18. TOTAL CORE RECOVERY FOR BORING %
9. TOTAL DEPTH OF HOLE 22.0	19. SIGNATURE OF INSPECTOR

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
0.0	2.0		Brown sandy clay			Jar 1
2.0	4.0		Brown gray sandy clay			Jar 2
4.0	7.0		Tan sandy clay			Jar 3
7.-	8.0		Gray sandy clay			Jar 4
8.0	12.0		Gray sandy clay			Jar 5
12.0	15.0		Gray water sand w/tr clay			Jar 6
15.0	20.0		Gray sandy clay w/org. mat			Jar 7
20.0	22.0		Gray sand w/clay layers			Jar 8
			BOTTOMED			
			Water table - 2.4			

This boring was moved offset to 3ST-45
Location data to be sent in by minor

ENG FORM 1836 1 APR 63 PREVIOUS EDITIONS MAY BE USED (EM 1110-1-1801) GPO 1963 : OF—712-275 872-481

PROJECT Houston Ship Channel Green's Bayou — HOLE NO. HA-45