Hole No. 78-144

DRILLING LOG	DIVISION Southwest Div	INSTALLATION Galv Dist	SHEET 1 OF 1 SHEETS

1. PROJECT Houston Sh. Cl.	10. SIZE AND TYPE OF BIT
2. LOCATION (Coordinates or Station)	11. DATUM FOR ELEVATION SHOWN (TBM or MSL)
3. DRILLING AGENCY U.S. CRC	12. MANUFACTURER'S DESIGNATION OF DRILL Failing 1500
4. HOLE NO. (As shown on drawing title and file number) 78-144	13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN — DISTURBED 1 JAR — UNDISTURBED 6 Cut
5. NAME OF DRILLER Canaco	14. TOTAL NUMBER CORE BOXES
6. DIRECTION OF HOLE ☑ VERTICAL ☐ INCLINED ____ DEG. FROM VERT.	15. ELEVATION GROUND WATER Tide + 1.5
	16. DATE HOLE — STARTED 23 MAY 78 — COMPLETED 23 MAY 78
7. THICKNESS OF OVERBURDEN	17. ELEVATION TOP OF HOLE
8. DEPTH DRILLED INTO ROCK	18. TOTAL CORE RECOVERY FOR BORING %
9. TOTAL DEPTH OF HOLE 30.0	19. SIGNATURE OF INSPECTOR [signature]

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
			water to 11.0			11.0 to 30.0 3" sd
		11.0 to 22.5		11.0		20' 4" casing set
			GR. CL w/ SOFT		0.0	
	10.0			1-C		UNC
	15.0			15.0		
				2-C	0.0	
				17.5		
				3-C	0.0	UNC
	20.0			20.0		
				4-J	0.0	
		22.5 to 30.0		22.5		
			BR. CL (CH) w/ STIFF	5-C	2.50	[illegible]
	25.0					
				6-C	2.75	
				27.5		
				7-C	2.75	
	30			30.0		Bottom @ 30.0

ENG FORM 1836 MAR 71 PREVIOUS EDITIONS ARE OBSOLETE (TRANSLUCENT) PROJECT HOLE NO. 78-144