Hole No. 3ST-1

DRILLING LOG	DIVISION Southwestern	INSTALLATION Galv Dist, Eng Div	SHEET OF SHEETS

1. PROJECT Sabine Neches Canal - Spoil Disposal Area	10. SIZE AND TYPE OF BIT
2. LOCATION (Coordinates or Station) Port Arthur, Texas	11. DATUM FOR ELEVATION SHOWN (TBM or MSL) Offset 25.0 East stake
3. DRILLING AGENCY U. S. Army Corps of Engineers	12. MANUFACTURER'S DESIGNATION OF DRILL
4. HOLE NO. (As shown on drawing title and file number) 3ST-1	13. TOTAL NO. OF OVER-BURDEN SAMPLES TAKEN: DISTURBED; UNDISTURBED 8 Cont
5. NAME OF DRILLER West	14. TOTAL NUMBER CORE BOXES
6. DIRECTION OF HOLE ☐ VERTICAL ☐ INCLINED ____ DEG. FROM VERT.	15. ELEVATION GROUND WATER
	16. DATE HOLE: STARTED 8 Apr; COMPLETED 8 Apr 1964
7. THICKNESS OF OVERBURDEN	17. ELEVATION TOP OF HOLE
8. DEPTH DRILLED INTO ROCK	18. TOTAL CORE RECOVERY FOR BORING %
9. TOTAL DEPTH OF HOLE 16.0	19. SIGNATURE OF INSPECTOR

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
0.0	2.0		Gray clay silty w/org. mat. soft			Cont. 1 0.25
2.0	4.0		Gray and tan clay silty w/org. mat, med			Cont. 2 0.50
4.0	6.0		Tan and gray silty clay, med			Cont. 3 0.50
6.0	8.0		Light gray clay silty, v/soft			Cont. 4 0.0
8.0	10.0		Dark gray silty clay, v/soft			Cont. 5 0.0
10.0	12.0		Gray clay and silt, w/org. mat, and shell frag, v/soft			Cont. 6 0.0
12.0	14.0		Gray clay w/org. mat. soft			Cont. 7 0.25
14.0	16.0		Gray silty clay w/org. mat. v/soft			Cont. 8 0.0
			Bottomed			