Hole No. 3ST-33

DRILLING LOG	DIVISION Southwestern	INSTALLATION Galv Dist, Eng Div	SHEET OF SHEETS

1. PROJECT Channel and Turning Basin	10. SIZE AND TYPE OF BIT
2. LOCATION (Coordinates or Station) Texas City	11. DATUM FOR ELEVATION SHOWN (TBM or MSL)
3. DRILLING AGENCY U. S. Army Corps of Engineers	12. MANUFACTURER'S DESIGNATION OF DRILL
4. HOLE NO. (As shown on drawing title and file number) 3ST-33	13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN — DISTURBED 2 Jars — UNDISTURBED 11 Cont
5. NAME OF DRILLER Eck	14. TOTAL NUMBER CORE BOXES
6. DIRECTION OF HOLE ☐ VERTICAL ☐ INCLINED ____ DEG. FROM VERT.	15. ELEVATION GROUND WATER
	16. DATE HOLE — STARTED 7 Dec — COMPLETED 7 Dec 1965
7. THICKNESS OF OVERBURDEN	17. ELEVATION TOP OF HOLE
8. DEPTH DRILLED INTO ROCK	18. TOTAL CORE RECOVERY FOR BORING %
9. TOTAL DEPTH OF HOLE 52.5	19. SIGNATURE OF INSPECTOR

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g	
0.0	20.0		Water				
20.0	22.0		Gray clay, v/soft			Jar 1	0.0
22.0	24.0		Gray sandy clay w/shell frag, medium			Jar 2	0.50
24.0	26.0		Brown clay, stiff			Cont. 1	1.50
26.0	28.0		Same as above, no recovery				
28.0	30.0		Brown clay, v/stiff			Cont. 2	2.25
30.0	32.5		Brown clay, v/stiff			Cont. 3	2.25
32.5	35.0		Gray clay, v/stiff			Cont. 4	3.00
35.0	37.5		Gray clay, stiff			Cont. 5	1.50
37.5	40.0		Gray silty clay, medium			Cont. 6	0.75
40.0	42.5		Gray silty clay, medium			Cont. 7	0.75
42.5	45.0		Gray silty clay, v/stiff			Cont. 8	2.00
45.0	47.5		Gray clay, v/stiff			Cont. 9	3.00
47.5	50.0		Gray clay, v/stiff			Cont. 10	2.50
50.0	52.5		Gray clay, v/stiff			Cont. 11	2.50
			BOTTOMED				
			Tide +1.9				