ole No. 3ST-324

DRILLING LOG

DIVISION	Southwestern
INSTALLATION	Galv Dist, Eng Div
SHEET	OF SHEETS
1. PROJECT	Wallisville Reservoir
2. LOCATION (Coordinates or Station)	
3. DRILLING AGENCY	Dept of the Army, GD, Corps of Engrs
4. HOLE NO. (As shown on drawing title and file number)	3ST-324
5. NAME OF DRILLER	Black
6. DIRECTION OF HOLE	☐ VERTICAL ☐ INCLINED ____ DEG. FROM VERT.
7. THICKNESS OF OVERBURDEN	
8. DEPTH DRILLED INTO ROCK	
9. TOTAL DEPTH OF HOLE	20.0
10. SIZE AND TYPE OF BIT	
11. DATUM FOR ELEVATION SHOWN (TBM or MSL)	
12. MANUFACTURER'S DESIGNATION OF DRILL	
13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN	DISTURBED: 3 Jars; UNDISTURBED: 6 Cont
14. TOTAL NUMBER CORE BOXES	
15. ELEVATION GROUND WATER	
16. DATE HOLE	STARTED: 28 Aug; COMPLETED: 28 Aug 1967
17. ELEVATION TOP OF HOLE	
18. TOTAL CORE RECOVERY FOR BORING	%
19. SIGNATURE OF INSPECTOR	

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
0.0	2.0		Gray clay w/roots, compacted v/stiff			Cont. 1 2.00
2.0	4.0		Gray clay w/tr sand, stiff			Cont. 2 1.00
4.0	6.0		Gray and brown clay w/org. mat, med			Cont. 3 0.50
6.0	8.0		Gray and brown clay, stiff			Cont. 4 1.00
8.0	10.0		Gray and brown clay w/cal nods, stiff			Cont. 5 1.00
10.0	12.0		Gray and brown sandy clay w/cal nods, med			Cont. 6 0.50
12.0	13.0		Gray sand			Jar 1
13.0	15.0		Gray sand 13.0-13.5 No count 13.5-14.0 5 blows 14.0-14.5 7 blows 14.5-15.0 No count			Jar 2
15.0	18.0		Washed			No sample
18.0	20.0		Brown and gray sand 18.0-18.5 No count 18.5-19.0 12 blows 19.0-19.5 26 blows 19.5-20.0 No count BOTTOMED			Jar 3

no special tools