Hole No. HA-374

DRILLING LOG	DIVISION Sout. stern	INSTALLATION Galv Dist, E. Div	SHEET OF SHEETS

1. PROJECT Wallisville Reservoir	10. SIZE AND TYPE OF BIT
2. LOCATION (Coordinates or Station) Wallisville	11. DATUM FOR ELEVATION SHOWN (TBM or MSL)
3. DRILLING AGENCY U. S. Army Corps of Engineers	12. MANUFACTURER'S DESIGNATION OF DRILL
4. HOLE NO. (As shown on drawing title and file number) HA-374	13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN — DISTURBED 5 Jars — UNDISTURBED
5. NAME OF DRILLER Black	14. TOTAL NUMBER CORE BOXES
6. DIRECTION OF HOLE ☐ VERTICAL ☐ INCLINED ____ DEG. FROM VERT.	15. ELEVATION GROUND WATER
	16. DATE HOLE — STARTED 21 Sept 67 — COMPLETED 21 Sept 67
7. THICKNESS OF OVERBURDEN	17. ELEVATION TOP OF HOLE
8. DEPTH DRILLED INTO ROCK	18. TOTAL CORE RECOVERY FOR BORING %
9. TOTAL DEPTH OF HOLE 7.0	19. SIGNATURE OF INSPECTOR

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
0.0	1.8		Gray fine sa (SP). Moisture due to heavy rain shower			Jar 1
1.8	2.9		Gray sa cl (CH), stiff			Jar 2
2.9	4.5		Gray sa cl (CH), soft			Jar 3
4.5	5.5		Gray sa & cl, v/soft			Jar 4
5.5	7.0		Gray sand, water bearing			Jar 5
			Bottom			
			Water @ 5.3			