Hole No. 3ST-357

DRILLING LOG	DIVISION Southwestern	INSTALLATION Galv Dist, Eng Div	SHEET OF SHEETS

1. PROJECT Wallisville Reservoir	10. SIZE AND TYPE OF BIT
2. LOCATION (Coordinates or Station)	11. DATUM FOR ELEVATION SHOWN (TBM or MSL)
3. DRILLING AGENCY Dept of the Army, GD, Corps of Engineers	12. MANUFACTURER'S DESIGNATION OF DRILL
4. HOLE NO. (As shown on drawing title and file number) 3ST-357	13. TOTAL NO. OF OVERBURDEN SAMPLES TAKEN — DISTURBED 2 Jars — UNDISTURBED 3 Cont
5. NAME OF DRILLER Black	14. TOTAL NUMBER CORE BOXES
6. DIRECTION OF HOLE ☐ VERTICAL ☐ INCLINED ____ DEG. FROM VERT.	15. ELEVATION GROUND WATER
	16. DATE HOLE — STARTED 13 Sept — COMPLETED 13 Sept 1967
7. THICKNESS OF OVERBURDEN	17. ELEVATION TOP OF HOLE
8. DEPTH DRILLED INTO ROCK	18. TOTAL CORE RECOVERY FOR BORING %
9. TOTAL DEPTH OF HOLE 10.0	19. SIGNATURE OF INSPECTOR

ELEVATION a	DEPTH b	LEGEND c	CLASSIFICATION OF MATERIALS (Description) d	% CORE RECOVERY e	BOX OR SAMPLE NO. f	REMARKS (Drilling time, water loss, depth of weathering, etc., if significant) g
0.0	2.0		Gray sand w/org. mat. roots			Jar 1
2.0	4.0		Gray clay tr sand, med			Cont. 1 0.50
4.0	6.0		Gray clay w/sand layers, med			Cont. 2 0.50
6.0	7.0		Light gray sand and clay v/soft			Cont. 3 0.0
7.0	10.0		Gray silty sand, v/soft			Jar 2
			BOTTOMED			
			Water 5.6			